

**NOBLIN & ASSOCIATES L. L. C.**

*CONSULTING ENGINEERS*

1 WASHINGTON ST., SUITE 3050

DOVER, NH 03820

PHONE (603) 740-9400, FAX (603) 740-9339

**FIELD REPORT**

**Project:** Masonry Restoration & Related Work  
Canal Place Condominium  
Lowell, Massachusetts

**Date:** 6/19/15  
**Project:** #13294  
**Report:** #3B

---

**Contractor:** Tom Mathena Contracting

**Foreman/PM:** Johnny Yepes

**Work Force:** 4

**Equipment Used:** swing staging, power hand tools

**Time:** 12:00 pm

**Weather:** clear, 76°(F)

**Attendees:** Peter Czepiel, Johnny Yepes, Cathy Deloge

---

**Work Completed:**

- Pointing of masonry & installation of window perimeter sealant on the 1<sup>st</sup>, 2<sup>nd</sup>, 3<sup>rd</sup>, 5<sup>th</sup> & 6<sup>th</sup> staging drops.

---

**Work In Progress:**

- Washing masonry on the 6<sup>th</sup> staging drop.
- Setting up swing staging on the 4<sup>th</sup> and 7<sup>th</sup> staging drops.

---

**Observations:**

- 1) Pointing and window sealant installation is complete on the 1<sup>st</sup>, 2<sup>nd</sup>, 3<sup>rd</sup>, 5<sup>th</sup> & 6<sup>th</sup> staging drops (Photograph 1). Moving of the staging to the last two drops (4<sup>th</sup> & 7<sup>th</sup>) is scheduled to begin today. Johnny Yepes anticipates that the work on the current elevation will be complete in three weeks, weather permitting. At that time, staging will be moved to the front elevation for painting of the soffit.

**Person(s) Notified:** Peter Czepiel, Johnny Yepes, Cathy Deloge

---

**Submitted by:** Peter Czepiel – Project Engineer

**Distribution:** Cathy Deloge – Royal Management  
Tom Mathena – Tom Mathena Contracting



Photograph 1 – Staging at the bottom of the 3<sup>rd</sup> & 6<sup>th</sup> drops to be moved to the last two drops.